

Update on Project Schedules - April 2016

****All Dates are tentative and subject to change****

Project	Scheduled Milestones
Pine Street Paving	Construction in progress. Paving expected to be completed by end of April/Early May
Harrisburg Street Sewer/Water Line Replacement	Construction will commence on the week of April 11 th or April 18 th depending on progress made in other areas of the project.
Storm and Sanitary Sewer Cleaning and Inspection	Pre-construction meeting April 5 th . Construction will start by mid-April.
Firehouse Improvements Project	New gas service ran on March 31 st . Pre-construction meeting mid-April. No work on site until after May 7 th .
Brownfields Project (Pre-Demo, Demo, Environmental Clearance)	Executed agreement by both parties by 4/15/16 Preconstruction mtg. on 4/19/16 Start construction by 4/25/16 Substantial completion (40 days) on 6/3/16 Final Completion (45 days) on 6/8/16
Midget Baseball Field Project	If agreement is signed on 4/4. Design completed by mid-May. Construction late-Summer/early Fall.
Bessemer/Mulberry Street Sewer Replacement	If agreement signed on 4/4. Design completed by end of April. Construction begins end of May/Early June.
Trewick Pump Station – Additional Improvements	Field testing in April. Impellers (spinning element in pumps) replacement in Summer.
Chlorine Contact Tank Project (Authority)	Design work complete. Currently in DEP Permitting phase. Preparing PENNVEST Application for submission in May. Potential consideration for PENNVEST funding at July meeting. Anticipated completion by Summer 2017.
Water System Optimization Project	System modeling complete by mid-April. System improvements including automatic flushers, agitators, and other upgrades will commence by mid-May/early-June.